

NORTH WALSHAM & DILHAM CANAL TRUST

In co-operation with the East Anglian Waterways Association.

Site: Royston Spillway

Date: 14th May 2017.

From: Ivan Cane

THE PLAN: To continue work on the overspill of the weir.

WORK ACHIEVEMENT:

As all 5 in the morning team had been working on the site previously, they were all well aware of the H&S requirements. Dennis laboured well and truly above and beyond to keep the other 4 bricklaying. By now a good routine had been learnt - plus a straight line was sort after for every tenth vertical line of mortar.

Whilst those who were there for the day allowed themselves a lunch break, the morning shift and afternoon shift overlapped and worked right through. Work conveniently came to a close around 4:30 when the pallet of bricks and mixer full of mortar became depleted.

Daniel, meanwhile popped back to bring another pallet of bricks ready for next Saturday's team. Another 285 or so bricks laid.

