

NORTH WALSHAM & DILHAM CANAL TRUST

In co-operation with the East Anglian Waterways Association Ltd

Subject: Two day work-party at Ebridge spillway  
Date: Wednesday 20<sup>th</sup> and Thursday 21<sup>st</sup> September  
From: Dennis Williams, NW&DCT.

THE PLAN:

- To continue the bricklaying of the spillway face and building the south end retaining wall.

WORK ACHIEVEMENT:

The weather was dry and sunny at times and the 4 volunteers, Nigel, Frank, Jonathan and Dennis have yet again continued working on the Ebridge spillway again without my presence.

This report is based on a report summary sent to me by Dennis Williams who stood in as work party leader.

**WEDNESDAY:** The weather was dry with sunny intervals. Bricklaying continued on the triangle. Jonathan arranged with Cliffy to have some more sand and cement delivered.  
Work ceased at 15.00.

**THURSDAY:** The weather was dry and sunny. Cliffy delivered the sand and cement and work continued on the triangle and bricklaying started on the south end retaining wall.  
Work ceased at 15.30.

Thanks to Jeremy, Dennis, Jonathan, Nigel and Frank for the continuing effort to complete the spillway face and retaining wall, it is much appreciated.

Chris Black, Work party leader.