

North Walsham and Dilham Canal Trust **Work Party Report**
In co-operation with the East Anglian Waterways Association Ltd

Date 26th August 2018

Objective

Repair canal banks on the pound above Ebridge lock where low and in danger of overtopping during the winter period.

The Plan

Raise bank height over trial section where it has sunk the most using sand bags and silt infill as a trial to evaluate this method of repairing the bank.

Work Achievement

As before sand bags were filled from the heap of granular material opposite the mill building and taken to the lowest point of the east bank up from the spillway at Ebridge using the Sue B. The bank is now fully bagged and ready for the silt to be placed to complete the raising of the bank at this point.

After a fine start the weather was rather wet. There were seven volunteers.

G P Work party leader