

**Date**            26<sup>th</sup> July 2018

**Objectives**

Areas for Norfolk Day visitors to be accessible and tidy

**The Plan**

Cut and Clear at Bacton Wood Mill Lock. Cut and clear at Ebridge and remove reed and weed.

**Work Achievement**

Seven volunteers in total. Weather fine and sunny

Area around Bacton Wood Mill Lock and within dry canal bed cut and cleared. Landing gang plank area clear (may need better system for securing gang plank to avoid it being lift 'down')

Embarkation area at Ebridge cut and cleared. Reed cutting in progress (LA). Old and new cut reed/weed removed from embarkation area. Path to spillway cut and cleared. Site line at exit to car park cleared as much as possible to east of exit.

All should be ok for Norfolk Day activity.

(nb A lot of debris in the backsoke at the foot of spillway and some undercutting of headwall at north end of spillway. Clearance and maintenance at spillway a task for work party next Sunday afternoon if numbers allow. There may be more water at sometime in the future!)

CH work party leader